



序号	报告编号	发布日期	结论	影像资料
1	GX-B1370/21-8-23005	2023年6月2日	<p>存在问题： 断电控制图中无甲烷传感器、馈电传感器等图例。 建议：加强甲烷超限断电闭锁和故障闭锁功能维护。除上述问题外，其余所检项目合格。</p>	
2	GX-B1342/21-8-23008	2023年6月2日	<ol style="list-style-type: none"> <li>1. 矿井总进风量： 3208.5m<sup>3</sup>/min;</li> <li>2. 矿井总回风量： 3259.0m<sup>3</sup>/min;</li> <li>3. 全系统计算阻力值： 1042.5Pa;</li> <li>4. 全系统测定阻力值： 1037.3Pa;</li> <li>5. 矿井等积孔：2.06m<sup>2</sup>。</li> </ol>	


3	GX-B1345/21-8-23006	2023年6月2日	<p>核定矿井通风能力：50.6万吨/年。</p> <p>核定采掘工作面数：2个采煤工作面，1个备用工作面，4个掘进工作面。</p>	 <p>2023-05-01</p>
4	GX-B1340/21-8-23044	2023年6月2日	<p>该通风机在双级运行、叶片角度19.9° /17.8° 条件下，本次共测试5个频率运行状态（30Hz、35Hz、40Hz、45Hz、50Hz），所检项目合格。</p>	 <p>2023.5.6</p>  <p>2023.5.6</p>

5	GX-B1340/21-8-23045	2023年6月2日	<p>该通风机在双级运行、叶片角度19.9° /17.8° 条件下，本次共测试5个频率运行状态（30Hz、35Hz、40Hz、45Hz、50Hz），所检项目合格。</p>	
6	GX-B1340/21-8-23038	2023年6月2日	<p>该通风机在双级运行、叶片角度0° /0° 条件下，本次测试3个运行频率状态（35Hz、40Hz和50Hz），所检项目合格。</p>	

7	GX-B1340/21-8-23039	2023年6月2日	该通风机在双级运行、叶片角度0° /0° 条件下，本次测试3个运行频率状态（35Hz、40Hz和50Hz），所检项目合格。	
8	GX-B1341/21-8-23019	2023年6月2日	综合判定：合格。	

9	GX-B1341/21-8-23020	2023年6月2日	综合判定：合格。	 A photograph showing two workers in orange safety suits and hard hats inspecting a tunnel entrance. One worker is standing near a large metal grate, while the other is further back. The scene is dimly lit with a flashlight beam. A date stamp '2023.5.17' is visible in the bottom right corner of the image.
10	GX-B1341/21-8-23021	2023年6月2日	综合判定：合格。	 A photograph showing two workers in orange safety suits and hard hats standing near a tunnel entrance. One worker is holding a bag. The scene is dimly lit with a flashlight beam. A sign on the door reads '请随手关门' (Please close the door after use) and '推' (Push). A date stamp '2023.5.17' is visible in the bottom right corner of the image.

11	GX-B1341/21-8-23024	2023年6月2日	综合判定：合格。	
12	GX-B1343/21-8-23009	2023年6月2日	<p>1. 矿井总风量：7677.3m<sup>3</sup>/min；  2. 主通风机风量：7900.2m<sup>3</sup>/min；  3. 矿井有效风量：5329.9m<sup>3</sup>/min；  4. 矿井有效风量率：67.5%；  5. 机站风量：-420m中段主通风机  2409.6m<sup>3</sup>/min，-260m中段主通风机  2415.6m<sup>3</sup>/min，-180m中段主通风机  2394.0m<sup>3</sup>/min，风井-660m中段主通风机  681.0m<sup>3</sup>/min，混合井-660m中段主通风机  660.6m<sup>3</sup>/min；  6. 机站风压：-420m中段主通风机840Pa；  7. 矿井通风阻力：852.3Pa。</p>	

13	GX-B1347/21-8-23009	2023年6月2日	<p>1、风量（风速）合格率：100%，大于65%，合格；</p> <p>2、风质合格率：100%，大于90%，合格；</p> <p>3、作业环境空气质量合格率：100%，大于60%，合格；</p> <p>4、矿井有效风量率：67.5%，大于60%，合格；</p> <p>5、风机全压效率：73.5%，大于70%，合格；</p> <p>6、风量供需比：1.65，符合<math>1.32 \leq \beta \leq 1.67</math>要求，合格；</p> <p>7、综合指标：89.0%，大于72%，合格。</p>	
----	---------------------	-----------	---	---