


序号	报告编号	发布日期	结论	影像资料
21	GX-B1340/23-9-24053	2024.9.19	1#在用主要通风机系统合格。	
22	GX-B1343/21-9-24047	2024.9.20	<ol style="list-style-type: none"> <li>1. 矿井总进风量： 1189.3m<sup>3</sup>/min，总回风量 1232.9m<sup>3</sup>/min；</li> <li>2. 主通风机风量： 1295.3m<sup>3</sup>/min；</li> <li>3. 矿井有效风量： 899.3m<sup>3</sup>/min；</li> <li>4. 矿井有效风量率：69.4%；</li> <li>5. 通风机负压：506Pa；</li> <li>6. 矿井通风阻力：466.3Pa。</li> </ol>	

23	GX-B1347/21-9-24037	2024.9.20	<ol style="list-style-type: none"><li>1. 风量（风速）合格率：100%，大于65%，合格；</li><li>2. 风质合格率：100%，大于90%，合格；</li><li>3. 作业环境空气质量合格率：100%，大于60%，合格；</li><li>4. 矿井有效风量率69.4%，大于60%，合格；</li><li>5. 风机全压效率为70.4%，大于70%，合格；</li><li>6. 风量供需比1.43，符合<math>1.32 \leq \beta \leq 1.67</math>要求，合格；</li><li>7. 综合指标88.7%，大于72%，合格。</li></ol>	 <p>宜都合盛矿业有限责任公司 栗树墩高岭土矿（主井）</p> <p>2024.9.15</p>
----	---------------------	-----------	--	--



